**MBTA Contract No. S31PS01** 

**Open House October 18, 2012** 






## **Project Description**

□Construction of a new commuter rail platform at Ruggles Station to serve Track 2

# **Project Benefits**

- Improve service/access to Ruggles Station
- Improve operational flexibility





## **Project Scope**


- 800' L x 12' W High-level Platform
- Pedestrian tunnel under busway ramp
- 2-100'Canopies w/ Benches
- Accessible to existing station elevators, ramps
- Platform Amenities
- Security, Signage, Lighting
- Extend Catenary Structures
- Modifications to parking lot
- Constr. Cost Est. \$20M



### **General Plan**










#### **New Platform – Section View**



SOUTH ENTRY



## **Overview**





## **Construction Staging**


- Construction Staging in NEU Parking Lot
- Temporary off-peak closure of Track 2 for Platform Construction
- Temporary off-peak closure of tracks for Catenary Modifications
- Coordinate with NEU Project







## **Construction Staging**




#### STAGING SEQUENCE 1

TEMPORARILY RELOCATE UTILITIES FROM MBTA UTILITY EASEMENT TO NEW LOCATION UNDER THE NEU PARKING LOT OUTSIDE OF THE WORK ZONE.




## **Construction Staging**



STAGING SEQUENCE 2
CONSTRUCT BACK WALL AND CATENARY FOUNDATIONS



### **Construction Staging**




#### STAGING SEQUENCE 3

INSTALL NEW CATENARY POLE, CUT TOP OF EXISTING POLE AND INSTALL TEMPOARY CONNECTION



## **Construction Staging**




#### STAGING SEQUENCE 4

INSTALL CROSS BEAM AND KNEE BRACE FOR CONNECTION TO NEW CATENARY POLE



## **Construction Staging**




STAGING SEQUENCE 5

PARTIALLY DEMOLISH EXISTING RETAINING WALL STRUCTURE



## **Construction Staging**




STAGING SEQUENCE 6

INSTALL EXISTING UTILITIES IN FINAL LOCATION UNDER PROPOSED PLATFORM



## **Construction Staging**




#### STAGING SEQUENCE 7

INSTALL PRECAST CONCRETE PLATFORM PANELS AND CONSTRUCT SLOPED PAVEMENT ACCESS



## **Construction Staging**




#### STAGING SEQUENCE 8

INSTALL CANOPY, LIGHTING, SIGNAGE AND OTHER ELEMENTS ALONG PROPOSED PLATFORM



## **Construction Staging**



STAGING SEQUENCE 9
FINAL CONDITION



### **General Plan**





#### For More Information

Project Webpage
<u>www.mbta.com/about the mbta/t projects/</u>



